

**ANNEX B**  
**NUEVA ECIJA UNIVERSITY OF SCIENCE AND TECHNOLOGY (NEUST) - PROCUREMENT MONITORING REPORT as of December, 2021**

Code (UAC/APP AP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)		
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Turnover		Total	MOQE	CO	Total	MOQE	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		Delivery/ Completion/ Acceptance (if applicable)	
<b>COMPLETED PROCUREMENT ACTIVITIES</b>																																	
	Construction of College of Education School Building Extension	Sumacab Campus	No	Public Bidding	8-Oct-20	October 18-28, 2020	27-Oct-20	10-Nov-20	10-Nov-20	10-Nov-20	11-Nov-20	11-Nov-20	10-Dec-20	10-Dec-20	16-Dec-20	8/16/2021 (with approved request for extension)	1-Sep-21	STF	10,000,000.00			9,972,829.88			COA, BONE, ASKI	20-Oct-20	20-Oct-20	20-Oct-20	20-Oct-20	20-Oct-20			
	Construction of University Computer Center/Techno Hub (Phase II)	Sumacab Campus	No	Public Bidding	8-Oct-20	October 18-28, 2020	27-Oct-20	10-Nov-20	10-Nov-20	10-Nov-20	11-Nov-20	11-Nov-20	9-Dec-20	10-Dec-20	16-Dec-20	5/18/2021 (with approved request for extension)	30-Jun-21	STF	10,000,000.00			9,839,742.63			COA, BONE, ASKI	20-Oct-20	20-Oct-20	20-Oct-20	20-Oct-20	20-Oct-20			
	Expansion of Classroom Building for the College of Engineering	College of Engineering	Yes	Public Bidding	8-Oct-20	October 19-26, 2020	27-Oct-20	10-Nov-20	10-Nov-20	10-Nov-20	11-Nov-20	11-Nov-20	11-Jan-21	12-Jan-21	16-Jan-21	11/10/2021 (with approved request for extension)	17-Dec-21	GAA/NEP 2021	40,000,000.00			39,950,516.70			COA, BONE, ASKI	20-Oct-20	20-Oct-20	20-Oct-20	20-Oct-20	20-Oct-20			
	Construction of Material Recovery Facility	Fort Magsaysay, Gabaldon & Sumacab Campuses	Yes	Public Bidding	20-Nov-20	November 23-30, 2020	1-Dec-20	15-Dec-20	15-Dec-20	15-Dec-20	16-Dec-20	16-Dec-20	27-Jan-21	28-Jan-21	29-Jan-21	27-Jul-21	5-Jul-21	GAA/NEP 2021	12,000,000.00			11,959,802.69			COA, BONE, ASKI	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20			
	Construction of 2-Storey Public Administration and Disaster Management Academic Building	Sumacab Campus	Yes	Public Bidding	20-Nov-20	November 23-30, 2020	1-Dec-20	15-Dec-20	15-Dec-20	15-Dec-20	16-Dec-20	16-Dec-20	27-Jan-21	28-Jan-21	29-Jan-21	8/28/2021 (with approved request for extension)	29-Nov-21	GAA/NEP 2021	20,000,000.00			19,961,436.44			COA, BONE, ASKI	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20			
	Repair and Provision of Laboratory Rooms for Criminology Building (Rebid)	College of Criminology	Yes	Public Bidding	20-Nov-20	February 2-8, 2021	10-Feb-21	23-Feb-21	23-Feb-21	23-Feb-21	23-Feb-21	28-Feb-21	10-Mar-21	7-Apr-21	8-Apr-21	12-Apr-21	9-Aug-21	2-Aug-21	GAA 2021	4,000,000.00			3,748,960.71			COA, BONE, ASKI	2-Feb-21	2-Feb-21	2-Feb-21	2-Feb-21	2-Feb-21		
	Upgrading of Architecture Building with Roof Connection (Rebid)	College of Architecture	Yes	Public Bidding	20-Nov-20	February 2-8, 2021	10-Feb-21	23-Feb-21	23-Feb-21	23-Feb-21	28-Feb-21	10-Mar-21	7-Apr-21	8-Apr-21	12-Apr-21	9-Aug-21	5-Aug-21	GAA 2021	3,500,000.00			3,394,356.80			COA, BONE, ASKI	2-Feb-21	2-Feb-21	2-Feb-21	2-Feb-21	2-Feb-21			
	Improvement of Health and Wellness Facility/Gymnasium (Rebid)	Gabaldon Campus	Yes	Public Bidding	20-Nov-20	February 2-8, 2021	10-Feb-21	23-Feb-21	23-Feb-21	23-Feb-21	28-Feb-21	10-Mar-21	7-Apr-21	8-Apr-21	22-Apr-21	18-Sep-21	18-Sep-21	GAA 2021	4,000,000.00			3,746,418.18			COA, BONE, ASKI	2-Feb-21	2-Feb-21	2-Feb-21	2-Feb-21	2-Feb-21			
	Purchase of ICT Supplies, Materials and Equipment	Various Colleges	No	Public Bidding	27-Jul-20	August 3-10, 2020	11-Aug-20	12-Aug-20	25-Aug-20	25-Aug-20	26-Aug-20	26-Aug-20	15-Oct-20	15-Oct-20	9-Nov-20	1/7/2021 (with approved request for extension)	24-Sep-21	Internet Fee	2,232,000.00			2,116,410.00			COA, ASKI	6-Aug-20	6-Aug-20	6-Aug-20	6-Aug-20	6-Aug-20			
	Supply and Delivery of Drugs and Medicines	All Campuses	Yes	Public Bidding	5-Nov-20	November 11-18, 2020	19-Nov-20	2-Dec-21	2-Dec-21	2-Dec-21	3-Dec-21	4-Dec-21	11-Jan-21	12-Jan-21	16-Jan-21	2/28/2021 (with approved request for extension)	24-Sep-21	GAA/NEP 2021	1,034,918.00			1,031,616.00			COA, ASKI	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20			
	Supply and Delivery of Medical and Dental Supplies	All Campuses	Yes	Public Bidding	5-Nov-20	November 11-18, 2020	19-Nov-20	2-Dec-21	2-Dec-21	2-Dec-21	3-Dec-21	4-Dec-21	11-Jan-21	12-Jan-21	16-Jan-21	2/28/2021 (with approved request for extension)	17-Nov-21	GAA/NEP 2021	2,332,000.00			2,327,100.00			COA, ASKI	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20			
	Supply and Delivery of Office Supplies (1st and 2nd Quarters of 2021)	All Campuses	Yes	Public Bidding	5-Nov-20	November 11-18, 2020	19-Nov-20	2-Dec-20	2-Dec-20	2-Dec-20	3-Dec-20	4-Dec-20	27-Jan-21	28-Dec-21	29-Dec-21	3/14/2021 (with approved request for extension)	22-Sep-21	GAA/NEP 2021	6,034,432.50			6,030,326.80			COA, ASKI	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20	18-Nov-20			
	Supply and Delivery of Janitorial Supplies and Materials (1st and 2nd Quarters of 2021)	All Campuses	Yes	Public Bidding	5-Nov-20	November 23-30, 2020	1-Dec-20	15-Dec-20	15-Dec-20	15-Dec-20	16-Dec-20	16-Dec-20	11-Jan-21	12-Jan-21	16-Jan-21	2/28/2021 (with approved request for extension)	2-Aug-21	GAA/NEP 2021	1,343,200.00			1,338,331.00			COA, ASKI	28-Nov-20	28-Nov-20	28-Nov-20	28-Nov-20	28-Nov-20			
	Supply and Delivery of Laboratory Equipment for Electronics Technology	College of Industrial Technology	Yes	Public Bidding	5-Nov-20	January 5-12, 2021	13-Jan-21	28-Jan-21	28-Jan-21	28-Jan-21	27-Jan-21	27-Jan-21	3-Mar-21	5-Mar-21	9-Mar-21	6/6/2021 (with approved request for extension)	14-Jul-21	GAA/NEP 2021	1,000,000.00			977,500.00			COA, ASKI	7-Jan-21	7-Jan-21	2-Feb-21	2-Feb-21	2-Feb-21			
	Hardware, Electricals and Other Supplies for 1st and 2nd Quarters of 2021	All Campuses	Yes	Public Bidding	5-Nov-20	January 5-12, 2021	13-Jan-21	28-Jan-21	28-Jan-21	28-Jan-21	27-Jan-21	27-Jan-21	18-Mar-21	19-Mar-21	5-Apr-21	6/4/2021 (with approved request for extension)	15-Sep-21	GAA/NEP 2021	2,183,536.70			1,885,215.90			COA, ASKI	7-Jan-21	7-Jan-21	2-Feb-21	2-Feb-21	2-Feb-21			

Consulting Services on the Institutionalization of International English Language Proficiency and Qualification Assessment at NEUST Cabanatuan City	Sumacab Campus	No	Public Bidding	10-Dec-20	January 5-12, 2021	19-Jan-21	13-Jan-21	4-Feb-21	4-Feb-21	9-Feb-21	9-Feb-21	17-May-21	3-Jun-21	3-Jun-21	22-Nov-21	30-Nov-21	TF/CHED Institutional Grants	3,570,500.00			3,570,500.00			COA, ASKI	7-Jan-21	7-Jan-21	2-Feb-21	2-Feb-21	2-Feb-21	
ICT Supplies for 1st and 2nd Quarters of 2021 (Rebid)	All Campuses	Yes	Public Bidding	5-Nov-20	January 13-20, 2021	21-Jan-21	4-Feb-21	4-Feb-21	4-Feb-21	5-Feb-21	5-Feb-21	5-Mar-21	8-Mar-21	12-Mar-21	4/29/2021 (with approved request for extension)	8-Jun-21	NEP/GAA 2021	1,371,500.00			1,105,021.50			COA, ASKI	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	
Supply and Delivery of Laboratory Equipment for Automotive Shop	College of Industrial Technology	No	Public Bidding	5-Nov-20	January 26-Feb2, 2021	4-Feb-21	17-Feb-21	17-Feb-21	17-Feb-21	18-Feb-21	18-Feb-21	13-Apr-21	20-Apr-21	20-Apr-21	17-Aug-21	5-Oct-21	STF	15,520,000.00			15,515,000.00			COA, ASKI	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	
Replacement of Industrial Automation and Mechatronics Component	College of Industrial Technology	No	Public Bidding	5-Nov-20	January 26-Feb2, 2021	4-Feb-21	17-Feb-21	17-Feb-21	17-Feb-21	18-Feb-21	18-Feb-21	13-Apr-21	20-Apr-21	20-Apr-21	17-Aug-21	17-Aug-21	STF	5,333,012.08			5,330,000.00			COA, ASKI	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	
Physics Laboratory Equipment for College of Engineering	College of Engineering	No	Public Bidding	5-Nov-20	January 26-Feb2, 2021	4-Feb-21	17-Feb-21	17-Feb-21	17-Feb-21	18-Feb-21	18-Feb-21	13-Apr-21	20-Apr-21	20-Apr-21	8/17/2021 (with approved request for extension)	1-Oct-21	STF	2,988,404.00			2,985,000.00			COA, ASKI	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	15-Jan-21	
Supply and Delivery of Processing Equipment for Montaga Project	Gabaldon Campus	No	Public Bidding	5-May-21	May11-18, 2021	19-May-21	1-Jun-21	1-Jun-21	1-Jun-21	2-Jun-21	7-Jun-21	29-Jul-21	18-Aug-21	24-Aug-21	10/2/2021 (with approved request for extension)	8-Dec-21	TF/DOST	2,221,000.00			1,388,105.00			COA, ASKI	14-May-21	14-May-21	14-May-21	14-May-21	14-May-21	
Supply and Delivery of Small Scale Food Innovation Equipment	Gabaldon Campus	No	Public Bidding	5-May-21	May11-18, 2021	19-May-21	1-Jun-21	1-Jun-21	1-Jun-21	2-Jun-21	7-Jun-21	28-Jul-21	18-Aug-21	19-Aug-21	2-Oct-21	17-Sep-21	TF/DOST	1,679,000.00			1,589,880.00			COA, ASKI	14-May-21	14-May-21	14-May-21	14-May-21	14-May-21	
Supply and Delivery of Peripheral and Equipment for Test Rig for Testing of Hydro Turbines	College of Engineering	No	Public Bidding	5-May-21	May11-18, 2021	19-May-21	1-Jun-21	1-Jun-21	1-Jun-21	2-Jun-21	7-Jun-21	28-Jul-21	30-Jul-21	9-Aug-21	6-Nov-21	7-Dec-21	TF/DOST	2,989,820.00			2,989,400.00			COA, ASKI	14-May-21	14-May-21	14-May-21	14-May-21	14-May-21	
High Fidelity Mannequins for College of Nursing Laboratory	College of Nursing	No	Public Bidding	5-Nov-20	February 17-24, 2021	28-Feb-21	11-Mar-21	11-Mar-21	11-Mar-21	25-Mar-21	25-Mar-21	2-Jul-21	18-Jul-21	18-Jul-21	30-Aug-21	5-Aug-21	STF	6,000,000.00			5,999,000.00			COA, ASKI	22-Feb-21	22-Feb-21	22-Feb-21	22-Feb-21	22-Feb-21	
Supply and Delivery of Medical, Dental and Nursing Laboratory Equipment	College of Nursing, Medical and Dental Clinic	Yes	Public Bidding	5-Nov-20	April 10-17, 2021	19-Apr-21	3-May-21	3-May-21	3-May-21	4-May-21	4-May-21	7-Jul-21	7-Jul-21	15-Jul-21	28-Aug-21	14-Dec-21	GAA/MDS	7,900,041.10			7,879,980.00			COA, ASKI	13-Apr-21	13-Apr-21	13-Apr-21	13-Apr-21	13-Apr-21	
Renovation of Comfort Rooms	Various Offices, GTC	No	Small Value Procurement		May5-11, 2021			8-Jun-21	8-Jun-21		8-Jun-21	9-Jun-21	10-Jun-21	11-Jun-21	9-Aug-21	23-Jul-21	MDS/GAA 2021	547,348.10			548,709.54									
Provision of Flagpoles	Sumacab Campus	No	Small Value Procurement		April 9-14, 2021			20-Apr-21	20-Apr-21		20-Apr-21	11-Jun-21	2-Jun-21	11-Jun-21	25-Jul-21	19-Jul-21	STF	289,574.40			288,238.51									
Renovation of Museum	Sumacab Campus	No	Small Value Procurement		April 7-13, 2021			14-Apr-21	14-Apr-21		14-Apr-21	11-Jun-21	2-Jun-21	11-Jun-21	24-Aug-21	16-Aug-21	STF	737,483.80			734,905.00									
Rehabilitation of Open Gymnasium	Sumacab Campus	No	Small Value Procurement		May5-11, 2021			8-Jun-21	8-Jun-21		8-Jun-21	9-Jun-21	10-Jun-21	11-Jun-21	25-Jul-21	21-Jul-21	STF	285,524.00			284,737.36									
Rehabilitation of Covered Walk	Sumacab Campus	No	Small Value Procurement		May5-11, 2021			8-Jun-21	8-Jun-21		8-Jun-21	21-Jun-21	10-Jun-21	21-Jun-21	4-Aug-21	19-Jul-21	STF	197,224.15			198,137.90									
Repair of Roofing	University Grandstand	No	Small Value Procurement		May5-11, 2021			8-Jun-21	8-Jun-21		8-Jun-21	21-Jun-21	10-Jun-21	21-Jun-21	20-Jul-21	19-Jul-21	STF	120,184.95			118,932.58									
Revival of Faculty Office	CIT	No	Small Value Procurement		April 7-13, 2021			14-Apr-21	14-Apr-21		14-Apr-21	19-Apr-21	20-Apr-21	21-Apr-21	5-Jul-21	2-Jun-21	STF	787,715.75			784,797.17									
Repair of Roofing and Ceiling	Guest House, Sumacab Campus	No	Small Value Procurement		June19-24, 2021			28-Jun-21	28-Jun-21		28-Jun-21	1-Jul-21	5-Jul-21	5-Jul-21	3-Aug-21	30-Jul-21	MDS/GAA 2021	138,781.20			135,877.69									
Repair of President Cottage Roof and Ceiling	Gabaldon Campus	No	Small Value Procurement		June19-24, 2021			28-Jun-21	28-Jun-21		28-Jun-21	1-Jul-21	5-Jul-21	5-Jul-21	18-Aug-21	13-Aug-21	MDS/GAA 2021	284,938.50			283,628.63									



State of the Arts Physics Laboratory	College of Education	No	Public Bidding		July 20-26, 2020	27-Jul-20	11-Aug-20	11-Aug-20	11-Aug-20	12-Aug-20	12-Aug-20	22-Oct-20	23-Oct-20	3-Nov-20	17/2021 (with approved request for extension)	STF	2,541,384.00			2,541,300.00			COA, ASKI	22-Jul-20	22-Jul-20	22-Jul-20	22-Jul-20	22-Jul-20
Supply and Delivery of Biology Lab Equipment	CAS	Yes	Public Bidding	5-Nov-21	April 10-17, 2021	19-Apr-21	3-May-21	3-May-21	3-May-21	4-May-21	21-Jun-21	25-Aug-21	8-Sep-21	29-Sep-21	27-Nov-21		GAA/MDS	3,000,000.00		2,300,088.00			COA, ASKI	13-Apr-21	13-Apr-21	13-Apr-21	13-Apr-21	13-Apr-21
Proposed Two-Storey School Building	Alate Campus	No	Public Bidding	21-Apr-21	May 6-13, 2021	14-May-21	22-Jun-21	22-Jun-21	22-Jun-21	25-Jun-21	30-Jun-21	27-Aug-21	31-Aug-21	1-Sep-21	27-Feb-22		STF	8,000,000.00		7,970,857.92			COA, BONE, ASKI	7-May-21	7-May-21	7-May-21	7-May-21	7-May-21
Rehabilitation of White House Building	Seabaldon Campus	No	Public Bidding	21-Apr-21	May 6-13, 2021	14-May-21	22-Jun-21	22-Jun-21	22-Jun-21	25-Jun-21	30-Jun-21	27-Aug-21	31-Aug-21	1-Sep-21	28-Jan-22		TF	4,000,000.00		3,979,123.60			COA, BONE, ASKI	7-May-21	7-May-21	7-May-21	7-May-21	7-May-21
Proposed Admission and Registration Office (Phase I)	Sumacab Campus	No	Public Bidding	21-Apr-21	May 6-13, 2021	14-May-21	22-Jun-21	22-Jun-21	22-Jun-21	25-Jun-21	18-Jul-21	27-Aug-21	31-Aug-21	8-Sep-21	4-Mar-22		STF	10,000,000.00		9,749,884.60			COA, BONE, ASKI	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21
Proposed Computer Center/Techno Hub (Phase III)	Sumacab Campus	No	Public Bidding	21-Apr-21	May 6-13, 2021	14-May-21	22-Jun-21	22-Jun-21	22-Jun-21	25-Jun-21	8-Sep-21	14-Dec-21	14-Dec-21	21-Dec-21	18-Jun-22		STF	12,000,000.00		11,223,149.18			COA, BONE, ASKI	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21
Supply and Delivery of Multi Pump Test Rig for Mechanical Engineering Laboratory 2	College of Engineering	No	Public Bidding	5-May-21	May 11-18, 2021	19-May-21	1-Jun-21	1-Jun-21	1-Jun-21	2-Jun-21	7-Jun-21	27-Aug-21	8-Sep-21	10-Sep-21	12/9/2021 (with approved request for extension)		STF	25,000,000.00		24,950,000.00			COA, ASKI	14-May-21	14-May-21	14-May-21	14-May-21	14-May-21
Supply and Delivery of Equipment for Power System Laboratory of Electrical Engineering	College of Engineering	No	Public Bidding	5-May-21	May 11-18, 2021	19-May-21	1-Jun-21	1-Jun-21	1-Jun-21	2-Jun-21	7-Jun-21	27-Aug-21	8-Sep-21	10-Sep-21	12/9/2021 (with approved request for extension)		STF	25,000,000.00		24,970,000.00			COA, ASKI	14-May-21	14-May-21	14-May-21	14-May-21	14-May-21
Printing of Yearbook 2019 for AY 2018-2019	Alumni Office	No	Public Bidding	22-Jun-20	July 17-24, 2020	27-Jul-20	11-Aug-20	11-Aug-20	11-Aug-20	12-Aug-20	12-Aug-20	19-Oct-20	29-Oct-20	3-Nov-20	Upon approval of final draft		TF	3,581,900.00		3,085,083.00			COA, ASKI	22-Jul-20	22-Jul-20	22-Jul-20	22-Jul-20	22-Jul-20
Procurement of Equipment and Software for Network and Cybersecurity Course and Instrument and Cyber Physical System	MIS Office	No	Public Bidding	2-Jul-21	July 7-14, 2021	15-Jul-21	28-Jul-21	28-Jul-21	28-Jul-21	28-Jul-21	29-Jul-21	27-Aug-21	8-Sep-21	10-Sep-21	11/9/2021 (with approved request for extension)		CHED/TF	10,000,000.00		9,880,000.00			COA, ASKI	22-Jul-20	22-Jul-20	22-Jul-20	22-Jul-20	22-Jul-20
Subscription of Multi-Disciplinary Reference for Flexible Learning Adapting to the New Normal	University Library	No	Public Bidding	2-Jul-21	July 23-30, 2021	2-Aug-21	17-Aug-21	17-Aug-21	17-Aug-21	17-Aug-21	18-Aug-21	18-Oct-21	18-Oct-21	9-Nov-21	4-Dec-21		STF	1,387,000.00		1,380,000.00			COA, ASKI	27-Jul-21	27-Jul-21	27-Jul-21	27-Jul-21	27-Jul-21
Supply and Delivery of Printing Equipment	Printing Office	No	Public Bidding	2-Jul-21	August 6-13, 2021	16-Aug-21	31-Aug-21	31-Aug-21	31-Aug-21	1-Sep-21	3-Sep-21	9-Dec-21	13-Dec-21	19-Dec-21	1-Feb-22		STF	3,081,764.28		3,071,650.00			COA, ASKI	9-Aug-21	9-Aug-21	9-Aug-21	9-Aug-21	9-Aug-21
Procurement of Equipment and Software for Strengthening the Engineering and Technology-Based Curricular Programs in the New Normal Through Integration of Robotics	MIS Office	No	Public Bidding	4-Oct-21	October 12-18, 2021	19-Oct-21	3-Nov-21	3-Nov-21	3-Nov-21	4-Nov-21	4-Nov-21	14-Dec-21	23-Dec-21	23-Dec-21	23-Mar-22		CHED Grant/TF	14,880,000.00		14,550,000.00			COA, ASKI	14-Oct-21	14-Oct-21	14-Oct-21	14-Oct-21	14-Oct-21
Construction of Students Dormitory (Phase III)	Sumacab Campus	No	Public Bidding	5-Oct-21	October 15-21, 2021	22-Oct-21	5-Nov-21	5-Nov-21	5-Nov-21	10-Nov-21	10-Nov-21	13-Dec-21	14-Dec-21	15-Dec-21	13-May-22		STF	5,000,000.00		4,980,516.27			COA, BONE, ASKI	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21
Construction of Pathway, CMBT (Phase II)	Sumacab Campus	No	Public Bidding	5-Oct-21	October 15-21, 2021	22-Oct-21	5-Nov-21	5-Nov-21	5-Nov-21	10-Nov-21	10-Nov-21	13-Dec-21	14-Dec-21	15-Dec-21	14-May-22		STF	1,000,000.00		989,223.77			COA, BONE, ASKI	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21
Construction of Perimeter Fencing CIT Shop Area (LT=200m)	Gen. Tinio (SI) Campus	No	Public Bidding	5-Oct-21	October 16-21, 2021	22-Oct-21	5-Nov-21	5-Nov-21	5-Nov-21	10-Nov-21	10-Nov-21	13-Dec-21	14-Dec-21	21-Dec-21	19-May-22		STF	3,828,670.00		3,791,005.19			COA, BONE, ASKI	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21
Completion of Perimeter Fence (LT=220m)	Fort Magsaysay Campus	No	Public Bidding	5-Oct-21	October 18-21, 2021	22-Oct-21	5-Nov-21	5-Nov-21	5-Nov-21	10-Nov-21	10-Nov-21	13-Dec-21	14-Dec-21	21-Dec-21	19-May-22		STF	2,828,970.38		2,818,318.64			COA, BONE, ASKI	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21
Provision of CAS Office Tables and Cabinets	CAS Office	No	Public Bidding	5-Oct-21	October 16-21, 2021	22-Oct-21	5-Nov-21	5-Nov-21	5-Nov-21	10-Nov-21	10-Nov-21	14-Dec-21	14-Dec-21	20-Dec-21	19-Mar-22		STF	2,127,304.28		2,121,580.27			COA, BONE, ASKI	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21
Repair of Classroom and Laboratory	COE, CON, CICT	No	Small Value Procurement					9-Dec-21	9-Dec-21		9-Dec-21	13-Dec-21	14-Dec-21	15-Dec-21	28-Jan-22		STF	998,010.56		995,422.31								

